COMPLETION REPORT

1	Name of the Work	Construction of CC Roads and Drains in Janatha Colony in Ward No.17 (SCP Works)
2	Sanctioned Estimate No. and date	CE/DZ/TS/24/2022-23 Date: 21.11.2022
3	Head of Account which is chargeable	Job Code 017-23-000003 P3726
4	Instrument Order No. and date	EE/DD/WO/148/2022-23 Dated: 16.03.2023
5	Name of Contractor	Shankarappa M
6	Work started	16.03.2023
7	Work Completion	14.11.2023
8	Time Stipulated for Completion of Work	120 days
9	Delay in Execution of Work	
10	Measurement recorded in	MB No. 4834/19-20 Page No. 483322-24
11	Check Measurement of the Asst	there will be no delay in work because Govt ordered to stop civil work from 22/5/23 and ordered to start civil work from 6/10/23
12	Name of the office/official in charge of the work	AEE, Shettyhalli Sub Division
	a) Asst. Eng/Junior Engineer	K. Manjegowda , AE
	b) Asst. Executive Engineer	S.N. Krishnamurthy, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs.75.00 Lakhs	Rs.6651125.20	-	848874.80

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in immediate

K. Manjegowda

Assistant Engineer
Ward no.17

S.N.

Asst.Executive Engineer
Shettyhalli sub division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಜಬಂಡಿ, ಬೆಂಗಳೂರು

Executive Engineer
Dasarahalli Division

Scanned with OKEN Scanner